

The prebid meeting of prospective bidders for the work of Heat pump water heating system & plumbing work was held on 17th October 2023.

The following clarification was furnished on the points raised by prospective bidders for this tender. Deviation points and its clarification is given below.

1) whether Hot water pipe needs insulation?

Clarification: yes insulation is necessary (cross link fiber insulation for all hot water pipe)

2) GI make mentioned in tender are not available in market

Clarification: ISI mark GI material is accepted.

3) Whether zoloto make valve will be accepted?

Clarification: yes it will be accepted

4) Whether advance payment can be paid?

Clarification: No advance is admissible as mobilisation or supply of material is payable.

5) Epoxy treatment for GI tank appears to be not necessary

Clarification: Epoxy treatment for GI tank is not required.

6) Storage tank capacity mentioned in tender is sufficient?

Clarification: storage tank capacity mentioned in tender is adequate & no change is required

7) What is water hardness?

Clarification: 1) water hardness is 260mg/l 2) PH-7.30

8) Size of Hot water of pipe need to changed

Clarification: size of the hot water pipe mentioned in the tender is correct needs no change

Keeping in view the clarification furnished above, the clarification is given below.